

TYPE OF CEMENT: I (ASTM C 150)(OPC)

SAMPLE CODE:8609

LAMERD CEMENT CO. LABORATORY AND QUALITY CONTROL DEPARTMENT CEMENT TEST CERTIFICATE



For: Export

TESTING DATE: 2023-05-02

SAMPLE CODE:8609

TYPE OF CEMENT: I (ASTM C 150)(OPC)

RESULTING NUMBER:14020222

A. Test Results of Chemical Properties					
		Standard			Standard
SiO ₂ %	20.68	(ASTM C114)	C ₃ S	52.86	-
Al ₂ O ₃ %	4.45		C ₂ S	19.41	-
Fe ₂ O ₃ %	4.49		C ₃ A	4.20	-
CaO %	62.41		C ₄ AF	13.66	-
MgO %	2.04	≤ 6.00(ASTM C114)	C ₃ A+C ₃ S	57.06	-
SO ₃ %	2.71	≤ 3.00(ASTM C114)	2C ₃ A+C ₄ AF	22.06	-
K ₂ O %	-	(ASTM C114)	C ₄ AF+C ₂ F	-	-
Na ₂ O %	-		CaSO ₄	-	-
Cl - %	-	-	Total Alkalies Eq. Na ₂ O	-	Optional
L.O.I %	2.59	≤ 3.00(ASTM C114)	Free CaO	0.78	(WI-LA-55)
Insol. Res. %	0.21	≤ 1.50(ASTM C114)	-	-	-
L.S.F	-	-	-	-	-

B. Test Results of Physical and Mechanical Properties							
		Standard				Standard	
Specific Surface Area. (cm ² /g) (ASTM C204)		3360	≥ 2600	Autoclave Expansion (%) (ASTM C151)		-0.02	≤ 0.8
Residue on Sieve (Micron)	125	0.0	-	Heat of Hydration(Cal/g)	3 days	-	-
	90	0.6	-		7 days	-	-
	63	3.7	-	Compressive Strength (MPa) (ASTM C109)	2 day	-	-
	45	10.4	-		3 days	22.6	≥12
Setting Time (Minutes) (ASTM C191)	Initial	163	≥ 45		7 days	30.1	≥19
	Final	215	≤ 375		28 days	-	-
Normal Consistency (%) (ASTM C187)		23.5	-	Air content of mortar (Volume %) (ASTM C185)		2.1	≤ 12

The above tests have been carried out based on ASTM.

TYPE OF CEMENT: I (ASTM C 150)(OPC)

SAMPLE CODE:8655

LAMERD CEMENT CO. LABORATORY AND QUALITY CONTROL DEPARTMENT CEMENT TEST CERTIFICATE



For: Export

TESTING DATE: 2023-05-07

SAMPLE CODE:8655

TYPE OF CEMENT: I (ASTM C 150)(OPC)

RESULTING NUMBER:14020227

A. Test Results of Chemical Properties					
		Standard			Standard
SiO ₂	20.44	(ASTM C114)	C ₃ S	58.11	-
Al ₂ O ₃	4.29		C ₂ S	14.77	-
Fe ₂ O ₃	4.35		C ₃ A	4.01	-
CaO	62.70		C ₄ AF	13.24	-
MgO	2.03	≤ 6.00(ASTM C114)	C ₃ A+C ₃ S	62.12	-
SO ₃	2.37	≤ 3.00(ASTM C114)	2C ₃ A+C ₄ AF	21.26	-
K ₂ O	0.70	(ASTM C114)	C ₄ AF+C ₂ F	-	-
Na ₂ O	0.24		CaSO ₄	-	-
Cl -	0.044	-	Total Alkalies Eq. Na ₂ O	0.70	Optional
L.O.I	2.85	≤ 3.00(ASTM C114)	Free CaO	0.78	(WI-LA-55)
Insol. Res.	0.21	≤ 1.50(ASTM C114)	-	-	-
L.S.F	-	-	-	-	-

B. Test Results of Physical and Mechanical Properties						
		Standard				Standard
Specific Surface Area. (cm ² /g) (ASTM C204)	3480	≥ 2600	Autoclave Expansion (%) (ASTM C151)	0.01	≤ 0.8	
Residue on Sieve (Micron)	125	0.0	Heat of Hydration(Cal/g)	3 days	-	-
	90	0.6		7 days	-	-
	63	3.4	Compressive Strength (MPa) (ASTM C109)	2 day	-	-
	45	10.0		3 days	21.7	≥12
Setting Time (Minutes) (ASTM C191)	Initial	167		7 days	29.2	≥19
	Final	225	Air content of mortar (Volume %) (ASTM C185)	28 days	-	-
Normal Consistency (%) (ASTM C187)	23.5	-		2.4	≤ 12	

The above tests have been carried out based on ASTM.

The above tests have been carried out based on ASTM.

TYPE OF CEMENT: I (ASTM C 150)(OPC)

SAMPLE CODE:8775

LAMERD CEMENT CO. LABORATORY AND QUALITY CONTROL DEPARTMENT CEMENT TEST CERTIFICATE



For: Export

TESTING DATE: 2023-05-27

SAMPLE CODE:8775

TYPE OF CEMENT: I (ASTM C 150)(OPC)

RESULTING NUMBER:14020316

A. Test Results of Chemical Properties

		Standard			Standard
SiO ₂ %	20.52	(ASTM C114)	C ₃ S	56.09	-
Al ₂ O ₃ %	4.59		C ₂ S	16.51	-
Fe ₂ O ₃ %	4.45		C ₃ A	4.63	-
CaO %	62.92		C ₄ AF	13.54	-
MgO %	1.92	≤ 6.00(ASTM C114)	C ₃ A+C ₃ S	60.72	-
SO ₃ %	2.42	≤ 3.00(ASTM C114)	2C ₃ A+C ₄ AF	22.80	-
K ₂ O %	0.69	(ASTM C114)	C ₄ AF+C ₂ F	-	-
Na ₂ O %	0.23		CaSO ₄	-	-
Cl - %	0.038	-	Total Alkalies Eq. Na ₂ O	0.68	Optional
L.O.I %	2.18	≤ 3.00(ASTM C114)	Free CaO	0.78	(WI-LA-55)
Insol. Res. %	0.23	≤ 1.50(ASTM C114)	-	-	-
L.S.F	-	-	-	-	-

B. Test Results of Physical and Mechanical Properties

		Standard			Standard
Specific Surface Area. (cm ² /g) (ASTM C204)	3400	≥ 2600	Autoclave Expansion (%) (ASTM C151)	0.01	≤ 0.8
Residue on Sieve (Micron)	125	0.0	Heat of Hydration(Cal/g)	3 days	-
	90	0.6		7 days	-
	63	3.5	Compressive Strength (MPa) (ASTM C109)	2 day	-
	45	10.2		3 days	22.5
Setting Time (Minutes) (ASTM C191)	Initial	165		7 days	30.2
	Final	220		28 days	-
Normal Consistency (%) (ASTM C187)	23.5	-	Air content of mortar (Volume %) (ASTM C185)		2.0
					≤ 12

The above tests have been carried out based on ASTM.

TYPE OF CEMENT: I (ASTM C 150)(OPC)

SAMPLE CODE:8797

LAMERD CEMENT CO.

LABORATORY AND QUALITY CONTROL DEPARTMENT

CEMENT TEST CERTIFICATE



For: Export

TESTING DATE: 2023-06-03

SAMPLE CODE:8797

TYPE OF CEMENT: I (ASTM C 150)(OPC)

RESULTING NUMBER:14020321

A. Test Results of Chemical Properties

		Standard			Standard
SiO ₂ %	20.54	(ASTM C114)	C ₃ S	55.88	-
Al ₂ O ₃ %	4.55		C ₂ S	16.73	-
Fe ₂ O ₃ %	4.25		C ₃ A	4.87	-
CaO %	62.81		C ₄ AF	12.93	-
MgO %	2.06	≤ 6.00(ASTM C114)	C ₃ A+C ₃ S	60.75	-
SO ₃ %	2.48	≤ 3.00(ASTM C114)	2C ₃ A+C ₄ AF	22.67	-
K ₂ O %	-	(ASTM C114)	C ₄ AF+C ₂ F	-	-
Na ₂ O %	-		CaSO ₄	-	-
Cl - %	-	-	Total Alkalies Eq. Na ₂ O	0.68	Optional
L.O.I %	2.71	≤ 3.00(ASTM C114)	Free CaO	0.78	(WI-LA-55)
Insol. Res. %	0.20	≤ 1.50(ASTM C114)	-	-	-
L.S.F	-	-	-	-	-

B. Test Results of Physical and Mechanical Properties

		Standard				Standard	
Specific Surface Area. (cm ² /g) (ASTM C204)		3400	≥ 2600	Autoclave Expansion (%) (ASTM C151)		-	≤ 0.8
Residue on Sieve (Micron)	125	0.0	-	Heat of Hydration(Cal/g)	3 days	-	-
	90	0.6	-		7 days	-	-
	63	3.4	-	Compressive Strength (MPa) (ASTM C109)	2 day	-	-
	45	10.2	-		3 days	22.4	≥12
Setting Time (Minutes) (ASTM C191)	Initial	167	≥ 45		7 days	29.9	≥19
	Final	225	≤ 375		28 days	-	-
Normal Consistency (%) (ASTM C187)		23.5	-	Air content of mortar (Volume %) (ASTM C185)		2.1	≤ 12

The above tests have been carried out based on ASTM.

TYPE OF CEMENT: I (ASTM C 150)(OPC)

SAMPLE CODE:8828

LAMERD CEMENT CO. LABORATORY AND QUALITY CONTROL DEPARTMENT CEMENT TEST CERTIFICATE



For: Export

TESTING DATE: 2023-06-06

SAMPLE CODE:8828

TYPE OF CEMENT: I (ASTM C 150)(OPC)

RESULTING NUMBER:14020323

A. Test Results of Chemical Properties

		Standard			Standard
SiO ₂ %	20.72	(ASTM C114)	C ₃ S	54.25	-
Al ₂ O ₃ %	4.55		C ₂ S	18.48	-
Fe ₂ O ₃ %	4.33		C ₃ A	4.73	-
CaO %	62.74		C ₄ AF	13.18	-
MgO %	2.06	≤ 6.00(ASTM C114)	C ₃ A+C ₃ S	58.98	-
SO ₃ %	2.43	≤ 3.00(ASTM C114)	2C ₃ A+C ₄ AF	22.64	-
K ₂ O %	-	(ASTM C114)	C ₄ AF+C ₂ F	-	-
Na ₂ O %	-		CaSO ₄	-	-
Cl - %	-	-	Total Alkalies Eq. Na ₂ O	-	Optional
L.O.I %	2.46	≤ 3.00(ASTM C114)	Free CaO	0.84	(WI-LA-55)
Insol. Res. %	0.27	≤ 1.50(ASTM C114)	-	-	-
L.S.F	-	-	-	-	-

B. Test Results of Physical and Mechanical Properties

		Standard			Standard
Specific Surface Area. (cm ² /g) (ASTM C204)	3370	≥ 2600	Autoclave Expansion (%) (ASTM C151)	-	≤ 0.8
Residue on Sieve (Micron)	125	0.0	Heat of Hydration(Cal/g)	3 days	-
	90	0.5		7 days	-
	63	2.8	Compressive Strength (MPa) (ASTM C109)	2 day	-
	45	9.1		3 days	23.2
Setting Time (Minutes) (ASTM C191)	Initial	152		7 days	31.1
	Final	205		28 days	-
Normal Consistency (%) (ASTM C187)	23.25	-	Air content of mortar (Volume %) (ASTM C185)	2.0	≤ 12

The above tests have been carried out based on ASTM.

